



*2025 Miscellaneous Roadway
Improvements Project Update*

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 1: Hyde Park Avenue Neighborhood

Concrete and other removals will be marked in the neighborhood with white paint in anticipation of the contractor beginning work on the site on May 12, 2025. Traffic control will be the first item the contractor implements. Concrete removals and storm sewer adjustments will start the first week as well.

Phase 2: Ireland Way Neighborhood

Concrete and other removals will be getting marked in the neighborhood with white paint in anticipation of the contractor beginning work on the site on June 2, 2025. Traffic control will be the first item the contractor implements. Concrete removals and storm sewer adjustments will start the first week as well.

All other areas of work will not begin until after the 4th of July and Pan-O-Prog.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-737-7409 or jjohnson@lakevillemn.gov for more information.

City of Lakeville | 20195 Holyoke Avenue | Lakeville, MN 55044 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!