



2025 Miscellaneous Roadway Improvements Project Update

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 3: Downtown Area/Market Plaza

- **Week of August 4:** Curb and sidewalk removal will continue in Market Plaza with installation to follow. Patching of the roadway in front of replaced curb will be placed on Holt Avenue, Upper 209th, 209th and 208th streets.
- **Week of August 11:** Pavers will be placed back into Market Plaza.

Phase 4: Dakota Heights Park

- **Week of August 4:** Restoration of disturbed areas will occur.

Phase 6: Kensington Park and Ipava Trails

- **Week of August 11:** The contractor is going to reclaim the existing trails and pave with brand new asphalt. Restoration of the dirt and grass will follow.

Phase 5 will likely begin the week of August 11

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or jjohnson@lakevillemn.gov for more information.



Try email marketing for free today!