




2025 Miscellaneous Roadway Improvements Project Update

City of Lakeville Public Works 

Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 3: Downtown Area/Market Plaza

- **Week of July 28:** The contractor will continue removing pavers from Market Plaza. Midweek, the removal and installation of concrete curb and sidewalk will take place on all previously marked areas in the downtown area as well as Market Plaza. Once concrete is poured, there is a 5-7 day curing period where it cannot be driven on.
- **Week of August 4:** Curb and sidewalk installation will continue in all removed areas. Pavers will start being placed in Market Plaza.

Phase 4: Dakota Heights Park

- **Week of July 28:** Restoration of disturbed areas will occur.

Phase 6: Kensington Park and Ipava Trails

- **Week of July 28:** The contractor is going to reclaim the existing trails and pave with brand new asphalt this week. Restoration of the dirt and grass will follow.

Phase 5 will likely begin towards the middle of August.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or jjohnson@lakevillemn.gov for more information.



Try email marketing for free today!