



2025 Miscellaneous Roadway
Improvements Project Update

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 2: Ireland Way Neighborhood

- **Week of June 23:** Earlier in the week, bituminous patching will be placed in the roadway and topsoil will be placed in yards where curb was removed. Milling of the roadway will take place closer to the end of the week.
- **Week of June 30:** Utility adjustments in the road are expected to start early in the week with paving to follow. No work will be done on the 4th of July.

All other areas of work will not begin until after the 4th of July and Pan-O-Prog. We estimate beginning Phase 3 the week of July 14.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or jjohnson@lakevillemn.gov for more information.

City of Lakeville | 20195 Holyoke Avenue | Lakeville, MN 55044 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!