



2025 Miscellaneous Roadway  
Improvements Project Update

City of Lakeville Public Works



---

## Construction Update

---

### Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

***The schedule may be shifted due to weather and unexpected delays.***

### Phase 2: Ireland Way Neighborhood

- **Week of June 16:** Due to recent rain events, utility work was postponed to the week of June 16, along with curb and gutter removal that will take place early in the week. Reinstallation will follow.
- **Week of June 23:** Patching of the roadway to begin as well as turf restoration.

**All other areas of work will not begin until after the 4th of July and Pan-O-Prog.**

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

**Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or [jjohnson@lakevillemn.gov](mailto:jjohnson@lakevillemn.gov) for more information.**

City of Lakeville | 20195 Holyoke Avenue | Lakeville, MN 55044 US

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!