



*2025 Miscellaneous Roadway
Improvements Project Update*

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

The schedule may be shifted due to weather and unexpected delays.

Phase 1: Hyde Park Avenue Neighborhood and Hydra Court

- **Week of June 2:** Seed and blanket will be placed early in the week. Paving likely will occur towards the middle of the week.
- **Week of June 9:** Any remaining items and removal of traffic control.

Phase 2: Ireland Way Neighborhood

- **Week of June 2:** Underground utilities will be flagged and painted. Please do not disturb the markings. The contractor will mobilize to the area and traffic control will be put in place. Utility work will begin.
- **Week of June 9:** Removal of curb will begin early in the week with reinstallation to follow.

All other areas of work will not begin until after the 4th of July and Pan-O-Prog.

Further updates will be provided as the project progresses. *The schedule may be shifted due to weather and unexpected delays.*

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or jjohnson@lakevillemn.gov for more information.



Try email marketing for free today!