



*2025 Miscellaneous Roadway  
Improvements Project Update*

City of Lakeville Public Works



---

## Construction Update

---

### Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

***The schedule may be shifted due to weather and unexpected delays.***

### Phase 1: Hyde Park Avenue Neighborhood and Hydra Court

- **Week of May 19:** Topsoil to be placed Friday, May 23.
- **Week of May 26:** No work to be done on Memorial Day. Due to recent rain events, storm sewer installation was postponed to this week. Any topsoil not placed last week will be placed. Topsoil will be placed one week prior to seed and blanket. It is best to repair any in-ground dog fences within that time. Milling of the roadway will take place Tuesday, and paving likely will occur towards the end of the week.
- **Week of June 2:** Any remaining items and removing traffic control.

### Phase 2: Ireland Way Neighborhood

- **Week of May 19:** Curb and other removals have been marked in the neighborhood with white paint in preparation of the contractor beginning work on the site. *Please mark and/or remove any private irrigation and wireless dog fences within the painted areas to limit the damage to these systems.*
- **Week of May 26:** Underground utilities will be flagged and painted. Please do not disturb the markings.
- **Week of June 2:** The contractor will mobilize to the area and start construction. Traffic control and removal of curb will be the first things started.

**All other areas of work will not begin until after the 4th of July and Pan-O-Prog.**

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

**Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or [jjohnson@lakevillemn.gov](mailto:jjohnson@lakevillemn.gov) for more information.**

[Unsubscribe](#) | [Update Profile](#) | [Constant Contact Data Notice](#)



Try email marketing for free today!