



## 2025 Miscellaneous Roadway Improvements Project Update

City of Lakeville Public Works



---

# Construction Update

---

### Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

***The schedule may be shifted due to weather and unexpected delays.***

### Phase 3: Downtown Area

- **Week of August 18:** The contractor will continue watering the previously seeded areas.
- **Week of August 25:** The contractor will mill and pave the roads.

### Phase 3: Market Plaza

- **Week of August 18:** Paver reinstallation will continue.
- **Week of August 25:** Any remaining pavers will be placed. The painting of parking stalls, along with the restoration of topsoil and turf, will occur.

### Kensington Park

- **Week of August 18:** The contractor will do some subgrade correction, pave the trails and start the rehabilitation of the soil and grass.

### Ipava Trails

- **Week of August 18:** The contractor will place topsoil and seed along the trail.

**Phase 5 will likely be postponed into September due to wet conditions.**

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

[Visit our website to see archived newsletters for the 2025 Miscellaneous Roadway Improvements Project.](#)

**Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or [jjohnson@lakevillemn.gov](mailto:jjohnson@lakevillemn.gov) for more information.**



Try email marketing for free today!