



2025 Miscellaneous Roadway Improvements Project Update

City of Lakeville Public Works



Construction Update

Private Features in City Right-of-Way

If you wish to protect private features from damage during construction, please temporarily remove them from the City right-of-way. [Visit the project website for a video demonstration of areas impacted by construction.](#)

[Get the most up to date construction schedule and phasing map \(PDF\).](#)

Phase 5: North Creek Greenway Trails

- **Week of October 6th:** New concrete curb, pedestrian ramps and small sections of sidewalk will be poured. Trail paving may begin later in the week, depending on conditions.
- **Week of October 13th:** Final trail tolerancing and paving will occur early in the week, followed by the installation of root barrier along the trails. Turf restoration will take place afterward.

Storm Basin Work

- **Week of October 13th:** Pond excavation will begin in Legacy Park. Tree clearing will begin around the pond north of 170th Street, between Pilot Knob Road and Embers Avenue.
- **Week of October 20th:** Pond dewatering and excavation will take place on the pond north of 170th Street. Restoration for both ponds will follow.

Further updates will be provided as the project progresses. ***The schedule may be shifted due to weather and unexpected delays.***

Please be cautious and reduce vehicle speeds when approaching crews working in the roadway. Construction personnel will notify drivers, via hand signals, when it is safe to pass around moving equipment.

[Visit our website to see archived newsletters for the 2025 Miscellaneous Roadway Improvements Project.](#)

Contact Jake Johnson, the onsite City Project Representative, at 952-985-2794 or jjohnson@lakevillemn.gov for more information.



Try email marketing for free today!
